# BHRUHAT BANGALORE MAHANAGARA PALIKE

## EXTENTION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name Of Work | Improte & Restoration of Roads in Ward No 65 (Package-1) (package consists of 6 Works) |
| 2 | Amount of Work Portion | 5,30,18,393/- |
| 3 | Estimate cost | |
| 4 | Name Of Contractor | K.R. Santosh kumar. |
| 5 | Agreement No. | 48 / 18.6.22 |
| 6 | No. and date Under which the work order has been issued | 48 / 18.6.22 |
| 7 | Time limit originally fixed for completion | 12 months. |
| 8 | Date of application by the contractor for granting extension of time | 15.6.23 |
| 9 | Date of receipt of application in the sub-division office | 15.6.23 |
| 10 | Extension granted if any | - |
| | 1. Form | - |
| | 2. Form | |
| 11 | Work Carried out by the contractor during the original period stipulated in contract | 75% |
| 12 | Work carried out during the first period of extension | - |
| 13 | Work carried out during 2nd extension | |
| 14 | Time now applied for | 73 Days |
| 15 | Date of recommending time limit applied for | 18.6.23 to 30.8.23. |
| 16 | Wheather the original application of contractor is enclosed | - |
| 17 | Balance work remaining to be done | 25% |
| 18 | Probable time required for completion of remaining work | |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | 30.8.23 |
| 20 | Wheather the notice as per clause has been issued | - |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Work execution delayed due to modification in existing work & also due to rain. Hence EoT may be Approved. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | As per AEE recommendation, EoT Approved with nominal penality. |

Assistant Engineer
Ward No

Executive Engineer
By Nagarayanapura Division,
ಬೃಬೆಮಪಾ. ಬೆಂಗಳೂರು.

Asst. Executive Engineer
Sub- Division,
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆ ಬೃ ಮ ಪಾ ಬೆಂಗಳೂರು-24

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ